

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 763 Const Calendar Day: 268 Date: 27-Feb-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower & work on miscellaneous activities . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters .

William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Casey had to work on the W line rigging materials in & out of the site & he had to work with the erection crews on the East catwalk removal

Anthony , Augie , Jonathon , Robert , & Ryan had to work on the East catwalk Crews had to disassemble , remove , & fly out of the site the main catwalk . They started on the East main beam . Crews had to hook the beam to the crane , remove the North & South hand rails , release the 2 carry cables , cut the connecting beams , lower the beam , swing it out . They started at 7:10 AM. crews were done at 8:35 AM. Nick flew the beam & set it on the barge at 8:45 AM.

After that , crews had to remove the platform . They had to hook 2 chain falls , lower the East end of the platform , hook the crane to the platform , cut the carry cables on the West bracket , fly it out of the site , & set it on the barge . They started at 9:00 AM. Crews were done at 11:00

Then , crews had to install back the hand rails , safety cables , & work on house keeping at 145 meters . They were done at 12:00 PM.

In the afternoon , crews had to work on the mounted bracket on the saddle . They had to cut the middle of the bracket leaving the end sides for the catwalk & planks . Crews started at 12:45 PM.

Richard , Huang , & Mathew had to work on miscellaneous activities on the tower Mardonio joined them at 10:30 AM. Crews had to weld more lifting lugs on the North West catwalk main beam . Crews had to prepare their tools , equipments , reroute the gas & power lines . They were done at 8:00 AM.

Huang had to clean , grind , heat & weld the lifting lugs on the North side span catwalk at 8:10 AM. He was done at 11:00 AM.

In the afternoon , he had to clean , grind , heat , & weld 2 angles on the platform West beam , & he had to work with the other crews in all areas . He started at 1:00 PM.

Mathew had to cut the grating on the West side of the platform at 154 meters , prepare the West beam to set & weld the angles . He was one at 1:00 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name:** Daouk, Sami **Diary #:** 763 **Date:** 27-Feb-2013 **Wednesday**

Richard had to work on the lay outs for the lifting lugs on the catwalk & on the West beam of the platform , & he had to prepare to work on the supporting posts for the West platform . He was done at 11:00 AM.

Mardonio had to work on the barricade brackets . He had to work on the remaining holes at 119 meters . He started at 1:00 PM.

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>