

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 109 Const Calendar Day: 268 Date: 27-Feb-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

February 27, 2013

Weather – clear, light wind, mild

Painting Suspender Rope – South Main Span

METS' paint inspector, Rex, inspected pp62 to pp86 for DTM and gravel gray noxyde repair this morning.

The followings were found:

PP (Gravel Gray) Suspender Rope

62ALLDTM - bottom 10ft debris – need cleaning

64SE, SW, NEDTM - holidays

NWDTM - 30ft from bottom excessive paint

66SED TM - holidays

NEGravel Gray – dirty – needs wash

68ALLDTM – holidays

70ALLDTM – bottom 15ft debris – need cleaning

72ALLDTM - holidays

74ALLDTM - Good

76ALLDTM - Good

78SWDTM – bottom 15ft debris – need cleaning

SE paint damage at 10ft from bottom

80ALLDTM - Good

82SWDTM – excessive paint, debris and paint damage

84SE, SW, NWD TM - Good

NEGravel Gray – ready for DTM

86SE, SW, NED TM – debris and need cleaning

NWGravel Gray – ready for DTM

Inspection completed at 1100. Painters started mixing DTM for repair after lunch at 1240 and started painting pp64 at 1250. Painters also started the cleaning and removing excessive paint at pp62, 64, 66, 70 and 78. Painters then moved to pp66 after finished painting pp64. Painters did one coat of DTM for the NE and NW then another coat after finishing pp68.

(See Mahmoud's diary for afternoon shift)

PP (DTM) Rope Start Finish Remark

64SE, SW, NE 1250 1310 DTM repair (3rd coat)

NW cleaned and touched up only



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 109 **Date:** 27-Feb-2013 **Wednesday**

66SE1310/14001330/1410DTM repair (3rd coat)
NE, NWDTM (2 coats)
68ALL13301350DTM repair (3rd coat)

Labor

(0700 to 1730 – 10 hours)

Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Chris Mazza, Manuel Barrios, Richard Salcido, Daniel Duran

(See Mahmoud's diary for additional labors and the washing crew)

Laraine's Hour – 0700 to 1530 (field 0800 to 1415)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Painter		CHRIS MAZZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE FLORES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>