

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 764 Const Calendar Day: 269 Date: 28-Feb-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower & work on miscellaneous activities . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters .

William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Casey had to work on the W line rigging materials from & to the site & he had to work with the erection crews .

Anthony , Augie , Casey , Jonathon , & Robert had to work on the erection tower . Crews had to remove the top 10 meters of the elevator track shaft , disassemble the platform at 150 meters . Crews had to remove the hand rails , plywood , joists , cut , fly out of the site the vertical supports & connecting beams , set them on the W line , & set a ladder from 140 meters to the top of the diaphragm at 157 meters . They started at 7:15 AM. Crews were done at 11:30 AM.

After that , crews had to work on the stair case . They had to remove the top 5 meters between 150 & 145 meters , fly , & set the section on the E line . They started at 11:35 AM. Crews were done at 11:50 AM. Casey had to disassemble the stair case .

In the afternoon , crews had to work on the elevator landing platform at 150 meters . They had to pull the hand rails , grating , fly , & set them on the W line . They started at 12:40 PM.

In addition to that , crews had to remove the South connector beam for the platform , & fly it out of the site . Crews were done at 3:00 PM.

Richard , Huang , & Mathew had to work on miscellaneous activities on the tower . Crews had to work on the West vertical support for the catwalk . They had to drill & set 2 brackets on the catwalk frame , weld 4 stiffeners plate on the vertical support , weld one more angles on the top of the platform at 145 meters & the vertical support . Erect the vertical support & install 1 - 50 mm. bolt on the top & bottom of the support . They started at 7:15 AM. Crews were done at 2:30 PM.

Mardonio had to tap the remaining holes for the barricade brackets at 119 meters for the 2nd day . He started at 7:30 AM.

In addition to that , he had to erect the barricade brackets & install & snug the bolts on the North & West tower shafts at 119 , 123 , 131 , & 135 meters .



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 764 Date: 28-Feb-2013 Thursday

Mohammad had to cover the tower activities after 3:00 PM.

04-0120F4 Bid Item: 053 T-L01-SPD.053 Tower Lift 01 Shear Plates and Diaphragms

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>