

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:04 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 215 Const Calendar Day: 273 Date: 04-Mar-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition PC, cool AM; clear, cool windy PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Bill Casey staff meeting 0800 to 0900. Track progress of FWS mechanical piping and dehumidification system installation. Oversee cable band caulking work on North Main Span. Oversee south main span painting activities. Misc MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 067 C-COA-SCE.067**

Proxy for Performance Caulking until their labor information is in PMIV.

☐

Damian Wilkerson, Joey Leal, Jerry Rico, and Heath Cook worked from 0700 to 1100 applying butyl rubber, bond break tape, and began caulking CB 104N, 106N, 108N, and 110N. They used the last of their caulk just before lunch break and left for the day, prior to completing the caulking on these cable bands.

**04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM**

CERTIFIED COATINGS COMPANY

**Diary:**

Dispute

**Main Cable Painting 081 0-000-000.081**

On the south side span, the CCC crew was doing touch up of the gravel gray noxyde below the button. On the north sided span, the crew was painting blue gray noxyde on the buttons and suspenders below the buttons from PP 16 to PP 40.

☐**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 215

Date: 04-Mar-2013

Monday

### Diary:

Dispute

#### Mechanical Piping 125 0-000-000.125

Damian Llanos spent the shift welding utility outlets on sections of 2 1/2" DW pipe to be installed along the bike path. Dave L. and Narciso B. assisted.

☐

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

F.W. SPENCER AND SON, INC

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	4.00	0.00	0.00	4.00		<input type="checkbox"/>

### Diary:

Dispute

#### Mechanical Piping 126 0-000-000.126

Rick Kiiikvee spent the shift welding utility outlets on sections of 4" CA pipe to be installed along the bike path. Dave L. and Narciso B. assisted.

☐

04-0120F4 Bid Item: 128 0-000-000.128 DEHUMIDIFIER SYSTEM

F.W. SPENCER AND SON, INC

### Diary:

Dispute

#### Dehumidification System 128 0-000-000.128

Steve M., Steve Gwizdak, Craig Perry, and Mark Yip spent the shift welding sections of stainless steel ductwork and pickling the previous welded sections of ductwork to remove weld stains. This ductwork is for the tower head dehumidification system.

☐

In an email, following discussions about the WQCP requirements for stainless steel welding, Bill O'Sullivan agreed that visual inspection by Smith Emery is warranted, and notified them to inspect the welds on the ductwork.