

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 754 Const Calendar Day: 273 Date: 04-Mar-2013 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Light Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Sporadic showers

GENERAL:

- Site visit to Hinge K
- 0800 hrs SAS staff meeting
- Updated CCO 276 memo

Hinge KE:

- Soffit patching is being performed here today.
- Top deck form installation

Hinge KW:

- Forming of the back side of the support plate pour.

Hinge AE and AW:

- See Parvis Jalali's diary for details on these operations.

I accrued 1 hour of overtime covering the Contractor's hours of operation.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**CONCO PUMPING****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

Pat Finley continues to perform patching at the YBITS/Hinge KE closure interface.

