

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:30 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 263 Const Calendar Day: 273 Date: 04-Mar-2013 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:00 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

I performed general SAS office duties. OC Jones began grading near W2 preparing to install Class II Base for Geotextile installation and swale construction. See estimate for details.

OC Jones labor and equipment at 8 hours:

4 laborer

1 backhoe

1 water truck

1 grader

2 pick up trucks

