

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 113 Const Calendar Day: 273 Date: 04-Mar-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast then clear, lite wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

March 4, 2013

Weather – overcast am, clear by noon, light wind, cold am then mild

Painting Suspender Rope – South Main Span

METS' inspector, Rex Jones, inspected 1st coat of blue gray oxide at pp48, NE, NW and SE ropes this morning. Painters did a 2nd coat of blue gray oxide repair after lunch. (See Mahmoud's diary)

Painting Suspender Rope – North Main Span

Painter continued with sp1 washing on pp66 to pp70. (See Mahmoud's and Tailin's diary)

Labor

(0700 to 1730 – 10 hours)

Leon Cirney, Ron Morgan, Fred Hogan, Richard Salcido, Daniel Duran, (and washing crew) (see Mahmoud's diary for additional labors and afternoon shift)

Laraine's Hour – 0700 to 1530 (field 0800 to 1400)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JORGE FLORES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 113

Date: 04-Mar-2013 Monday

Painter	BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	SAGE RAY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	JORGE DIEGA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter	DANIEL DURAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter	MANUEL BARRIOS	8.00	2.00	0.00	10.00	<input type="checkbox"/>