

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:20 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 767 Const Calendar Day: 274 Date: 05-Mar-2013 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Tower Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on miscellaneous activities on the tower . & work on the preparations to lower the Favco tower crane . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters .

William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Anthony , Casey , Jacob , Jonathon , Robert , & Ryan had to work on miscellaneous activities on the tower . Crews had to set planks on the South main span working platform under cable band # 44 , set access ladder for the side span catwalks , prepare to work on the side span shrouds , & fly to the site the Enerpac hydraulic pumps & accessories to lower the Favco tower crane . They started at 7:10 AM.

In addition to that , crews had to fly & set on the East chimney the painter 's man basket . They were done at 12:00 PM.

In the afternoon , crews had to work on the saddle ladder . They had to fit the ladder in place , connect the 3 sections , set the brackets on the side walls & secure the ladder with temporary clamps . They started at 1:00 PM. Crews were done at 3:00 PM. Later crews have to drill & tap the holes on the saddle & cover plate .

After that , crews had to work on the set more planks on the East platforms under cable bands # 44 . & secure them with tie wires . They were at 5:00 PM.

Richard , Huang , & Mardonio had to work on the permanent ladder on the South side , work on the elevator top brackets , & work on South tower shaft at 90 meters .

Richard had to lay out for the South ladder lugs & work with the other crews in all areas . Huang had to work on the North & West chimneys . He had to remove the elevator existing brackets on the D plates using the plasma cutter . ( 5 brackets on Each chimney ) . He had to prepare his tools , equipments . connect the air & power lines . He was done at 8:00 AM. He started on the West chimney at 8:20 AM.

In addition to that , he had to grind , smooth the weld , & clean the surface of the chimney . He was done on the West chimney at 2:00 PM.

After that , Mardonio & Huang had to mobilize & set the man basket on the North chimney . Crews were done at 2:30 PM. Huang started on the North chimney at 2:35 PM. At the end of the shift Huang had removed 2 brackets from the North chimney .

Mardonio had to clean the welding areas on the F plate for the ladder lugs . He started at 7:15 AM. He was done at 8:30 AM.



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name:** Daouk, Sami    **Diary #:** 767    **Date:** 05-Mar-2013    **Tuesday**

After that , he had to install & snug the remaining bolts on the barricade brackets at 119 , 123 , 131 , & 135 meters . He was done at 10:00 AM.

Then , he had to drill 2 - 16 mm. holes for the electricians at 90 meters . He was done at 12:00 PM

In the afternoon , he had to work with Huang on the North chimneys , work on house keeping , & work with the other crews on the side platforms .

All tower crews were done at 5:00 PM. They had to wrap up their tools & equipments . Crews left at left at 5:15 PM.

**04-0120F4    Bid Item: 053    T-HEA-TSW.053    Tower Head Tower SW Erect structural steel (bridge tower)**

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

### Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
*E0070562	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>