

SAS Superstructure

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 181 Const Calendar Day: 274 Date: 05-Mar-2013 Tuesday Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time:

Federal ID: Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

Weather

Temperature 7 AM 45 **12 PM** 51 **4PM** 50

Precipitation 63% Condition Mostly Cloudy

Working Day 🗸 If no, explain:

Diary:

Paint Cable System

03-05-13, Tuesday, Mostly Cloudy, 45-57 F - Cable Suspender Rope Paint (North/South Main Span)

- Arrived office around 07:15, checked e-mail and went to field around 07:40 AM.

- Saw one painter on S-125 Mem-basket repairing suspender rope Zinc Primer @ PP68N. No work activity at S48, paint canister still on the EN rope ready for blue grey paint.
- At 08:30 AM, saw one painter on S-125 Mem-basket repairing suspender rope Zinc Primer @ PP68N & three painters performed Solvent water cleaning at PP74N. Cleaned PP74N at 08:54 and N68 Zinc repair complete at 09:15 AM.
- Talked to Laraine, she told me that paint crew will paint South cable PP48S this morning, and north 68N, 70N & 72N passed SP1.
- Rex (METS) told us there was a incendent that crane (Grove) hit the suspender rope at S68. Went to S68 checked the rope, Rex will send the IR in, and we took the picture on paint damaged area.
- From 10:00 to 11:00 AM, two painters performed preparation for Gravel Grey paint on S48 including fixed pump and replacing new pump on the site.
- Gravel Grey paint on S48 N-E rope started on 11:10 AM, first coating finished at 11:25 AM, material used around 1.5G without WFT coupon reading due to canister did not reach that point. Crew stop the machine and having lunch.
- I left job site around 12:30. Larain will watch another Gravel Grey coating paint after lunch.
- Wrote diary, checked e-mail, arranged pictures & left office around 4:00 PM.
- Labor & Equipment will be tracked by Laraine.
- No OT today (03/05/13).

Attachment



Page 1 of 2

Run date 22-Nov-14

9:32 AM

Time

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Liu, Tai-Lin Diary #: 181 Date: 05-Mar-2013 Tuesday



S68, N-W Rope hit by crane - IR will be done by METS - P2



S68, N-W Rope hit by crane - IR will be done by METS - P1