

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 114 Const Calendar Day: 274 Date: 05-Mar-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM****12 PM****4PM****Precipitation****Condition** clear, light to moderate wind, mildWorking Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

March 5, 2013

Weather – clear, light to moderate wind, mild

Painting Suspender Rope – South Main Span

METS' inspector, Rex Jones, accepted 2nd coat of blue gray oxide at pp48, NE, NW and SE ropes yesterday. Painters started 1st coat of gravel gray today. The 1st pass on NE rope was done at 1130. Painters did a 2nd pass at 1345 and hand brush touch up at NW and SE ropes at 1415. (See Tailin and Mahoud's diary)

4 painters (R. Malagon, R Serrano, C Mazza and C Esparza) did cleaning and repairing the split collar area from pp50 to pp86 this morning (0700 to 1200).

There was a paint damage incident at pp68. NW rope was hit by a crane around 0900. Rex Jones will prepare an incident report.

Painting Suspender Rope – North Main Span

Painter continued with sp1 washing on pp74 and pp76 today. (pp68, 70 and 72 were accepted for SP1 yesterday)

Painter continued on zinc primer repair at pp62 to pp68.

(See Mahmoud's and Tailin's diary)

.

Labor

(0700 to 1730 – 10 hours)

Leon Cirney, Ron Morgan, Fred Hogan, Sage Ray, Jorge Diega, Richard Salcido, (Washing crew - Bill Paderate, Bill Gatewood, Dan Felix, Genier Valdez), Ricardo Malagon, Rafael Serrano, Chris Mazza, Carlos Esparza

(see Mahmoud's diary for additional labors and afternoon shift)

Laraine's Hour – 0700 to 1530 (field 0800 to 1400)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 114

Date: 05-Mar-2013 Tuesday

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		RICARDO MALAGON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JORGE DIEGA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE FLORES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		LEON CIRNEY	8.00	2.00	0.00	10.00		<input type="checkbox"/>