

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:20 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 768 Const Calendar Day: 275 Date: 06-Mar-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 16-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM 12 PM 4PM****Precipitation Condition**Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Favco tower crane . & work on the preparations to lower the Favco tower crane . They started at 7:00 AM.

No welders were on the Electro Slag Weld repairs between 9 & 13 meters . William , Robert , Andrew , Art , & Jessie were on the site . They had to UT , & Map the repair locations .

Anthony , Casey , Jacob , Jonathon , Robert , & Ryan had to work on Favco tower crane . They had to lower the crane 2 - 4 meters sections .

Crews had to prepare their tools , equipments , reroute the air line , connect the Enerpac high torque hoses , & hook the dead weight to the crane . & relocate the hydraulic jacks pedestals . They started at 7:30 AM. Crews were done at 9:00 AM.

After that , Nicolaus had to balance the crane with the counter weight & open the jacks , Crews had to remove the bolts from the last section on the tower crane main shaft using the Enerpac machine , hook the section to the slider , & slide the section out of the shaft . They were done at 12:10 PM.

Then , Nicolaus had to lower the crane , set it on the main tower shaft . Crews had to connect the crane to the main shaft , install , & tension the bolts .

Nicolaus had to lower the counter weight , & pull the 4 meter section out of the slider . He was done at 1:15 PM.

Following the same procedures as on the 1st section . crews started on the 2nd section at 2:10 PM. They were done at 4:15 PM.

After that , crews had to fly out of the platform at 145 meters their conex , install & snug the bolts between the crane & the main tower shaft . They were done at 5:00 PM.

Richard & Huang had to work on the North chimney . Crews had to remove the elevator 3 remaining brackets crews had to prepare their tools , equipments , & connect the air & power lines . They were done at 7:30 AM.

Huang started to remove the brackets using the plasma cutter at 7:35 AM. He was done 11:15 AM. Crews had to wrap up wrapping their tools & equipments on the North chimney & mobilize to the East chimney .

In addition to that , crews had to install float on the East chimney to work on the orgami closure plate . They were done at 12:00 PM.

In the afternoon , crews had to work on the orgami closure panel . They had to set the plate in place , lay out for the 2 - 16 mm. holes , drill , & tap the holes . They started at 1:30 PM. They were done at 5:00 PM.

All tower crews had to wrap up their tools & equipments . They left at 5:15 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Daouk, Sami Diary #: 768 Date: 06-Mar-2013 Wednesday

04-0120F4 Bid Item: 053 T-HEA-TSW.053 Tower Head Tower SW Erect structural steel (bridge tower)
 AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0090562	TOWER CRANE						No	<input type="checkbox"/>
		8.00	2.00	0.00	0.00			
*E0070562	WELDING EQUIPMENT						No	<input type="checkbox"/>
		5.00	0.00	0.00	0.00			