

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:49 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 778 Const Calendar Day: 275 Date: 06-Mar-2013 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation

Condition Light Rain

Working Day ☐ If no, explain: President's Day**Diary:**

Dispute

General Comments

Sporadic showers

GENERAL:

- Email review
- Prepare cylinders for sampling at the Hinge KW SCC pour.
- Picked up cylinders at the Central concrete plant from yesterday's "trial batch" and placed them in a water bath.
- Hinge KW SCC pour under the support plates.
- Poured concrete on the North "blister" of W2 to cover the transverse tendons.

Hinge KE:

- Soffit patching is being performed here today.
- Top deck form installation

Hinge KW:

- Placing SCC under the support plates
- Rebar installation for the Rapid Set concrete side of the seismic joint

Hinge AE and AW:

- See Parvis Jalali's diary for details on these operations.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>

