



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:32 AM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 184 Const Calendar Day: 277

Date: 08-Mar-2013 Friday

Inspector Name: Liu, Tai-Lin

Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 04:00 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman

Approved Date:

Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM 42

12 PM 53

4PM 53

Precipitation 70%

Condition Cloudy & Strong Wind

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Paint Cable System

03-8-13, Friday, Cloudy-Strong Wind, 41-54 F - Cable Suspender Rope Paint (North/South Main Span)

- Arrived office around 07:00.

- Performed paper work checked e-mail & went to job site at 09:45 AM.

- Talked to Laraine to obtain the field status.

- N64 to N88 did not check zinc primer yet. N50 finished pegalink paint - at 10:40 AM

- Pegalink paint on N52 had machine problem after finishing two ropes painting. Re-painted bottom 15 ft on NE rope. At last rope (@ SW) the paint canister hit the blue canister & bounced back taking out the paint from coupon. Painter changed coupon location in higher location for avoiding hitted twice.

- Paint crew performed pegalink repair on N38, 40 & 44 bottom 4 ft area (NRC incoliving).

- Rex was checking seperator at south area (S36, 38, 40, 44 & 46).

- At 12:55 PM, talked to Charlie (METS) at N54 area, he told me that the painting machine had problem due to strong wind.

- Watched paint crew performed pegalink paint operation on N52, N54 & N56.

- Handed check list to Laraine for watching N58 paint operation.

- Left job site around 03:15 PM. Performed paper work & went home.

- No OT today (03/08/13).

#### Attachment



IRWs removed scaffolding at N90 area



Paint machine had problem - crew were fixing it



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 184

Date: 08-Mar-2013

Friday



Rex (METS) checking cable separator at S44 area



Moved coupon higher location at SW rope



Moved coupon higher location at SW rope



Painter performed zinc primer repair