

## **SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9 Client Name: CalTrans Time 10:46 AM

04-0120F4

04-SF-80-13.2/13.9

Self-Anchored

Suspension Bridge

Run date 22-Nov-14

# Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 119 Const Calendar Day: 280 Date: 11-Mar-2013 Monday Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID: Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

Weather

Temperature 7 AM 12 PM 4PM

Precipitation Condition clear, calm, mild

Working Day 🗸 If no, explain:

Diary:

#### **Paint Cable System**

March 11, 2013

Weather - clear, calm

Painting Suspender Rope Separator - South Main and Side Span

METS' inspector, R Jones, and painter, A Leon, continued working on the top 2 tiers suspender separators from pp36 to 46 today using the favco crane basket. All locations received one coat up from yesterday:

### **PPSeparator**

362nd tierDTM and gravel gray noxyde

38top tierDTM

2nd tierDTM and gravel gray noxyde

40top tierDTM

2nd tierDTM and gravel gray noxyde

44top tierDTM

2nd tierDTM and gravel gray noxyde

46top tierDTM

2nd tierDTM

Painting Suspender Rope – North Main Span

METS' inspector, Rex Jones, did inspection on blue gray noxyde at pp50 to pp60. All locations had holidays. Painters started rinsing the suspender ropes at 0900 since no paint was applied on the ropes yesterday.

PPRopeStartFinish Remark

50ALL(See Mahmoud's diary)blue gray noxyde (2nd coat)

52ALL(See Mahmoud's diary)blue gray noxyde (2nd coat)

54ALL(See Mahmoud's diary)blue gray noxyde (2nd coat)

56ALL(See Mahmoud's diary)blue gray noxyde (2nd coat)

58ALL(See Mahmoud's diary)blue gray noxyde (2nd oat)

60ALL (See Mahmoud's diary)blue gray noxyde (2nd coat)



Page 1 of 2

## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 119 Date: 11-Mar-2013 Monday

Labor (0700 to 1730 – 10 hours)
Leon Cirney, Ron Morgan, Fred Hogan, (Blue gray oxyde pp50 to 60 - Jorge Diega, Manuel Barrios, Daniel Duran) (Separator – Adilberto Leon, Ryan Evanchik)
Laraine's Hour – 0700 to 1630 (field 0800 to 1630)

(I helped Matt Bruce on surveying at the tower from 1000 to 1630)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120 AMERICAN BRIDGE/FLUOR, A JV Bid Item: **CLEAN AND PAINT CABLE SYSTEM** 04-0120F4 081 0-000-000.081 AMERICAN BRIDGE/FLUOR, A JV Labor RT Hrs OT Hrs DT Hrs Total Dispute Trade Class Name Remarks Contractor: AMERICAN BRIDGE/FLUOR, A JV Painter RAFAEL SERRANO 0.00 0.00 0.00 0.00 DANIFI DURAN 2.00 Painter 8.00 0.00 10.00 Painter JORGE DIEGA 8.00 2.00 0.00 10.00 Painter SAGE RAY 0.00 0.00 0.00 0.00 Painter **BRANDON GAYA** 0.00 0.00 0.00 0.00 Painter RICHARD SALCIDO 0.00 0.00 0.00 0.00 Painter **RON MORGAN** 8.00 2.00 0.00 10.00 Painter LEON CIRNEY 8.00 2.00 0.00 10.00 Painter LUIS PANYAQUA 0.00 0.00 0.00 0.00 Painter MANUEL BARRIOS 8.00 0.00 0.00 8.00 CHRIS MAZZA Painter 0.00 0.00 0.00 0.00 FRANCISCO SERRANO Painter 0.00 0.00 0.00 0.00 CARLOS ESPARZA 0.00 0.00 0.00 Painter 0.00 Painter **BILL PADERATZ** 0.00 0.00 0.00 0.00 **BILL GATEWOOD** 0.00 0.00 0.00 0.00 Painter DAN FELIX 0.00 0.00 0.00 0.00 Painter Painter **GENIER VALDEZ** 0.00 0.00 0.00 0.00 ALBERT SERRANO 0.00 Painter 0.00 0.00 0.00 Ironworker JNM CASEY LUX 0.00 0.00 0.00 0.00 Ironworker JNM RYAN EVANCHIK 8.00 2.00 0.00 10.00 ADILBERTO LEON Painter 8.00 2.00 0.00 10.00 Painter RICARDO MALAGON 0.00 0.00 0.00 0.00

