

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:02 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 219 Const Calendar Day: 282 Date: 13-Mar-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Foggy, AM; Clear, warm PM

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS mechanical piping and dehumidification system installation. Oversee caulking of cable band grooves along the lower south main span.

**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 067 C-COA-SCE.067**

Proxy for Performance Caulking until their information is in PMIV.



Damian Wlkerson, Joel Leal, and Jerry Rico installed butyl rubber in the cable band grooves for CB 112S, 114S, 116S, and 118S.

I inspected CB 116N, and 118N for cleanliness. 118N still had zinc paste present in the cable band grooves. I informed Ben Jones, ABFjv. I also told him that I did not have time to inspect the west loop cable bands, but since those bands were not wrapped, zinc paste was not an issue. I instructed him to ensure that all debris and loose material is removed from the cable band grooves before caulking.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Welder	JNM	RICHARD KIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	7.00	0.00	0.00	7.00		<input type="checkbox"/>

**Diary:**

Dispute

**Bike Path MEP 126 0-000-000.126**

The FWS crew spent the shift welding utility outlets on the sections of 4" CA line for installation along the bike path.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4    Inspector Name: Feather, Bernard    Diary #: 219    Date: 13-Mar-2013    Wednesday

**04-0120F4      Bid Item: 128      0-000-000.128      DEHUMIDIFIER SYSTEM**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute ☐

**Dehumidification System      128      0-000-000.128**

Steve Moseley, Stever Gwizdak, and Craig Perry spent the morning shift installing ductwork inside the east anchorage, south side. In the afternoon, they fit up the installation of the west loop dehumidification unit onto the platform.

**CCO-187      Bid Item: 001      0-MSI-EFA.187      MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>

**Diary:**

Dispute ☐

**CCO 187 Extra Work at Force Account      001      0-MSI-EFA.187**

Dave Law spent approximately 1 hour moving the modified PS-7 for the for the base of W2W from the CCC paint shack at Pier 7 t the bridge.

**CCO-229      Bid Item: 002      0-ALS-ALS.229      Compressed Air Line Pipe Support**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Welder	JNM	DAMIAN LLANOS	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

Dispute ☐

**Bike Path MEP      002      0-ALS-ALS.229**

Damian LL. and Narciso B. spent the first part of their shift finishing the welded modification to the PS-7 on the bike path at PP 68.