

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:52 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 756 Const Calendar Day: 288 Date: 19-Mar-2013 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Foggy (AM) and partly cloudy (PM)

**GENERAL:**

- Extra Work Bills throughout the day
- Diary work
- Site visits

**Hinge KE:**

- Top deck formwork installation, including forming out the manhole blockout (2 workers 6 hours each).

**Hinge AE and AW:**

- See Parvis Jalali's diary for details on these operations.

I accrued 1 hour of overtime covering the Contractor's hours of operation.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**

CONCO PUMPING

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor: CONCO PUMPING</b>								
Carpenter	JNM	Rafael Gomez	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>

**Diary:**

Dispute

**CCO #208 Hinge K Coordination 001 0-HKC-000.208**

Two worker spent 6 hours each forming the deck access manhole blockouts in the top deck at Hinge KE.

