

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:16 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 781 Const Calendar Day: 291 Date: 22-Mar-2013 Friday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on the grillage splice plates , & work on miscellaneous activities . They started at 7:00 AM.

Bruce , & Clayborn had to work on the Electro Slag Weld repairs on the top 2.5 meters between 9 & 13 meters . Crews had to work on joint F , face A . They had to clean , grind , heat , & weld .

William & Andrew were on the site . Check William report 's for the welders detailed activities .

Richard , Mardonio , & Mathew had to work on the grillage splice plates . Crews had to mobilize their tools , equipments , reroute the air & power line to the West shaft , & set working platforms planks . They started at 7:15 AM. Crews were done at 9:00 AM.

After that , crews had to snug the new bolts on the splice plate . They started at 9:45 AM. & they had to snug from the heads the bolts that interfere with the stiffeners . They were done at 1:00 PM.

Then , crews had to mark 2/3 turn & tension the bolts . They started at 1:10 PM. on the West shaft , then the South shaft .

Hunag had to work on the elevator brackets between 81 & 112 on the West tower shaft . He had to remove the brackets using the plasma cutter , grind , & clean the surface .. He started at 7:30 AM.

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the West side of the saddle . Crews had to pull out the catwalk bracket . Crews had to remove the bolts , cut the side corners to pass it through the top of the grillage , fly , & set it on the W line . They started at 7:10 AM. Crews were done at 9:45 AM.

After that , crews had to work on W line rigging all the tower & catwalk materials , & set them on the barge . They started at 10:30 AM.

In addition to that , crews had to set the West man basket for the painters between The West & South tower shafts . Crews were done at 12:00 PM.

In the afternoon , crews joined the other crews tensioning the bolts . They started at 2:00 PM. Anthony & Jonathon had to work with Richard in the South tower shaft . Casey , Augie , & Jacob had to work with Mathew & Mardonio in the West tower shaft . Crews had to stop at 4:00 PM. to fly the drainage plates for the West side of the grillage & set them on the W line , work on house keeping , & wrap up their tools & equipments .

All tower crews were done at 5:10 PM. They had to wrap up their tools & equipments. Crews left at 5:20 PM. Robert left at 12:30 PM. Jonathon left at 4:15 PM.



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 781

Date: 22-Mar-2013 **Friday**

Certified Coating crews came to the site at 12:45 PM. Crews had to clean & paint the top of the grillage in order for ABF to set & weld the drainage plates on the North West & South West sides of the grillage .

In addition to that , crews had to clean & apply primer coat on the West side of the saddle after removing the West bracket , & work on the elevator landing locations at 127 & 139 meters . They started at 12:50 PM. Crews were done at 4:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	1.00	0.00	9.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
*E0070562	WELDING EQUIPMENT						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2288	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	ENRIQUE GONZALEZ	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDANO	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Piledriver	JNM	ARMANDO ABERTA	3.00	0.00	0.00	3.00		<input type="checkbox"/>