

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:00 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 096 Const Calendar Day: 291 Date: 22-Mar-2013 Friday

Inspector Name: Jalali, Parviz Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: 14-Aug-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 40 - 50 12 PM 40 - 50 4PM 50 - 60

Precipitation

Condition Partly Cloud

Working Day ☒ If no, explain:**Diary:**

Dispute

**CCO # 184**ABF CONTINUED WORK ON CCO 184 TODAY.  
WELDING , SET UP SCAFFOLD☐**CCO-184 Bid Item: 001 0-SLL-EFA.184 Skyway Lifting Lug Repair**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	DUSTIN CLAYBORN	2.50	2.00	0.00	4.50		<input type="checkbox"/>
Ironworker	APP	PAUL FAMBRINI	2.50	2.00	0.00	4.50		<input type="checkbox"/>
Ironworker	FOR	EARL CLAYBORN	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Ironworker	JNM	GUOWU CHEN	5.00	2.00	0.00	7.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE PRADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	FROYLAN RUIZ-AYALA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	2.00	0.00	0.00	2.00		<input type="checkbox"/>
Ironworker	JNM	WAI KIT LAI	5.00	0.00	0.00	5.00		<input type="checkbox"/>

**Equipment**

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
002242	WELDING EQUIPMENT	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>
000073	WELDER, LINCOLN 500-549 AMP DSL/TOW	8.00	2.00	0.00	0.00	No		<input type="checkbox"/>

