

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:11 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 515 Const Calendar Day: 291 Date: 22-Mar-2013 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Painting of suspender ropes & main Cable
- Installing suspender separators

Today I was inspecting Mike Draper's crew on Cable wrapping punch-list & other misc items.

- At 07:00, I arrived at the pier-7 office.
- From 07:00 until 08:00, I did misc office work (checked email, updated vehicle mileage log, etc).
- From 08:00 until 09:00, I attended a Cable group staff meeting. We discussed staffing, upcoming work, & the Cable punch-list.
- At 09:30, I arrived on the bridge. At this time, half of Mike's crew was working on wrapping punch-list & the other half was working on chasing threads on suspender socket set screws.
- From 09:45 until 10:30, I accompanied Brian Boal & Warren Collins to look at the elastomeric collars at PPs 108 & 110. These were previously installed, & have a separation between the halves of the elastomeric collars.
- From 10:45 until 12:00, I was inspecting Mike's crew on the wrapping punch-list. They were adding Cadwelds on the S-wire butt splices near PP 116S.
- From 12:00 until 12:30, lunch.
- From 12:30 until 13:30, I checked on Mike's crew chasing set screw threads & doing wrapping punch-list work.
- From 13:30 until 14:30, I met with 3 new personnel from Structures Maintenance that will be helping with broken wire inspection during weekends. Roman & I gave them an orientation on items to inspect.
- At 14:45, I left the bridge.
- From 15:00 until 15:30, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	AARON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MARIO ANGUIANO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker		THADDEUS BOOKER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAMES MIRANDA	0.00	0.00	0.00	0.00		<input type="checkbox"/>



ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 515

Date: 22-Mar-2013

Friday

Ironworker	JNM	MICHAEL DRAPER	8.00	2.00	0.00	10.00	<input type="checkbox"/>
------------	-----	----------------	------	------	------	-------	--------------------------