

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:45 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 126 Const Calendar Day: 294 Date: 25-Mar-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, lite wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

March 25, 2013

Weather – overcast, lite wind

Painting Main Cable – North Main Span

I observed the following activities at 1030:

- 1.At pp44 to 48, no activities.
- 2.At pp 50 to 58, painters were sanding the cable band surface, applying gravel gray and pegalink, and one labor cleaning zinc paste on s wire.
- 3.At pp60 to 70, painters were prepping the cable band surface for zinc repair/gravel gray noxyde .
- 4.At pp72 to 98, one painter was prepping, wrapping messenger cable with plastic, the area for painting.

NMS

CaulkingPaint

PPClampropeGG NoxydePegalink

44YYYY

46YYYY

48YYYY

50YYOn goingOn going

52YYOn goingOn going

54YYYY

56YYYY

58YYNY

60YYNY

62YYNY

64YYNY

66YYNY

68YYNY

70YYNY

72YYY Y (not on CB caulking)

74YYYY (not on CB caulking)

76YYYY

78YYYY

80YYYY



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 126 **Date:** 25-Mar-2013 **Monday**

82YYYY
84YYYY
86YYYY
88YYYY
90YYYY
92YYYY
94YYYY
96YYYY
98YYYY

Labor

(0700 to 1730 – 10 hours)

Arturo Valencia, Nick Reed, Hector Gutierrez, Victor Ruiz, Juan Carlos Salazar, Isaac Galicia.

Laraine's Hour – 0700 to 1530 (field 0730 to 1200)

(See Rob Feather's diary for afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		VICTOR RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 126

Date: 25-Mar-2013

Monday

Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>