

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:15 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 785 Const Calendar Day: 296 Date: 27-Mar-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the Electro Slag Weld repairs , work on the erection tower , work on the façade doors , & work on West drainage plates . They started at 7:00 AM.

Bruce & Terry had to work on the Electro Slag Weld repairs on the top 2.5 meters between 9 & 13 meters .

Bruce had to mobilize his tools & equipments form joint F . Face A to work on joint G . Face A . He started at 8:00 AM.

Terry had to finish cleaning & grinding the weld on joint S . Face B . He was done at 9:30 AM.

After that , he had to mobilize his tools & equipments from joint S to work on joint K . Face B . He started at 10:30 AM.

Kevin had to work with both crews & he had to work with the QA & QC .

William , Fritz , Art , & Andrew , were on the site . Check Fritz report 's for the welders detailed activities

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to erect , adjust , plumb , & install the bolts on the permanent ladders on the East tower shaft between the top of the façade at 89 & the bottom of the façade at 99 , & between the top of the façade at 99 & the bottom of the facade at 109 . Crews started at 7:20 AM. They were done at 10:00 AM.

After that , crews had to work on the working platform at 89 . They had to disassemble the platform pull out of the site the North section . Lower the center section to the platform at 81 meters , & pull it out of the site . They were done at 2:00 PM.

Then , crews had to prepare to pull the platform at 77 meters . Crews had to install 4 chain falls , reroute the air & gas lines mobilize their tools & equipments to the site .

Richard , Huang , Mardonio , & Mathew had to work on the middle saddle drainage plate & the North orgami closure plate .

Richard & Huang had to finish grinding the South orgami closure plate . They were done at 8:30 AM. Then , they had to mobilize his tools & equipments to work on the North closure plate .

Crews had to cut the plate to size , grind the edges of the sections , fit the plate in place , install temporary bolts , adjust , tack weld the sections , remove the plate , clean the chimney side , heat & weld the plate . They started at 9:30 AM.

After welding the saddle middle drainage plate the plate was lifted from the back side & became higher than the saddle bottom plate . Mardonio & Mathew had to cut the weld to fix the plate & clean the edges of



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 785

Date: 27-Mar-2013 **Wednesday**

the plates . Crews started at 10:00 AM. They were done at 1:30 PM.

Richard & Mario had to work on the façade & shaft doors . Crews had to install the neoprene & lock cylinders . They started on the façade doors at 77 meters at 7:15 AM. They were done at 10:30 AM.

After that , they had to mobilize their tools & equipments to work on the façade doors at 65 meters . They started to work on the façade doors at 10:30 AM. Crews were done at 1:45 PM.

Then , crews had to mobilize to work on the shaft doors at 139 meters .

Jesus & Jorge had to clean inside the saddle , chimneys , & the saddle cover plates . They started at 7:15 AM.

Certified Coating crews came to the site at 7:10 AM. Crews had to work on the top of the tower between 145 & 160 meters . They had to clean the surface , remove the rust , primer , & prepare to paint the skin A & B on the South & West tower shafts , grillage bottom plates , the lower 1/2 of the North , & South F plates of the grillage .

Charlie & Jeffery were on the site to work with the painters . Check Charlie & Jeffery ' s reports for the painters detailed activities

Tom had to cover the tower activities after 2:00 PM.

04-0120F4 Bid Item: 053 T-SAD-GRI.053 Tower Saddle Grillage

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	TERRY MCCORMIC	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	AARON DAVID	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
2288	WELDER, 600 AMP	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>
*E0090562	TOWER CRANE	0.00	0.00	0.00	0.00	No		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 785

Date: 27-Mar-2013

Wednesday

04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	ASA CAMPTON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	NICK REED	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	JORGE FLORES RAMERO	0.00	0.00	0.00	0.00		<input type="checkbox"/>