



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 130 Const Calendar Day: 298 Date: 29-Mar-2013 Friday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition foggy am, clear by 1000, mild, calm

Working Day ☒ If no, explain:

Diary:

Dispute

Paint Cable System

March 29, 2013

Weather – foggy am, clear by 1000, calm, mild

Painting Main Cable – North Main Span

I observed the following activities at 1000:

1. Pegalink applied to pp44 to pp50 yesterday in the afternoon.
2. Painters prepping the area for blue gray noxyde pp44 to pp50.
3. Painters prepping the area, wrapping below zinc button with plastic, from pp52 to pp56.
4. Painters started setting up containment between pp58 to pp70 yesterday. No activities were observed this morning.

NMS

PegalinkPegalink on CB

S wire and suspendersCB BoltsCB caulkingZinc Button down

44YYNN

46YYNN

48YYNN

50YYYY

52YYYY

54YYYY

56YYYY

58YYYY

60YYYY

62YYYY

64YYY½ (SW, NE not painted)

66YYY½(NW, NE not painted)

68YYYY

70YYY¾(NE not painted)

72NY(not on CB caulking)NN

74NY(not on CB caulking)NN

76YYN

78YYN

80YYN



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 130 **Date:** 29-Mar-2013 **Friday**

82NYYN
84NYYN
86NYYN
88NYYN
90NYYN
92NYYN
94NYYN
96NYYN
98NYYN

Note: caulking completed (suspender ropes, cable band, zinc button), Noxyde repair completed on CB.

Labor

(0700 to 1730 – 10 hours)

Arturo Valencia, Victor Ruiz, Edilberto Leon, Juan Carlos Salazar, Isaac Galicia, Gary Martin.

Laraine's Hour – 0700 to 1530 (field 0830 to 1100)

(See Rob Feather's diary for afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		VICTOR RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 130

Date: 29-Mar-2013

Friday

Painter		GARY MARTIN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		NICK REED	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>