

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:14 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 789 Const Calendar Day: 301 Date: 01-Apr-2013 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 1:00 PM. Crews had to work on the outer anchor rods tension check for the 2nd on the top of the footing box . They started at 12:45 PM.

Kevin , Kyle , & Manuel had to work on the anchor rod tension check using the Bolt Tight tensioning machine . Crews had to prepare their tools , equipments , reroute the air line , & connect the hoses . They were done at 1:15 PM.

They started on the 91st rods on the East tower shaft going West . They had to tension check the 76 mm. rods with 13200 PSI & the 100 mm. rods with 18600 PSI. Crews were done on the outer anchor rods at 3:50 PM. 11 rods had to be tensioned . Crews came up on the jacks 3 times . Crews had tension checked the remaining 34 outer rods . All 124 outer anchor rods were tension checked .

After that , crews had to mobilize their tools , equipments , reroute the air line to work on the anchor rods inside the North cell . They started at 3:55 PM. They were done at 5:10 PM. Crews had to wrap up their tools & equipments. They left at 5:15 PM.

Matt & I had to work on the rods elongation measurements before & after the tension check for the outer rods , & we had to measure the rods in the North , South cells , North , & West tower shafts before the tension check . & record all the measurements on the spread sheets .

04-0120F4 Bid Item: 053 T-L01-JSS.053 Tower Lift 01 Jacking System and Shims

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MANUEL VIGIL	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	KYLE CROWLEY	3.00	2.00	0.00	5.00		<input type="checkbox"/>
Ironworker	FOR	KEVIN KARBUR	3.00	2.00	0.00	5.00		<input type="checkbox"/>

04-0120F4 Bid Item: 053 T-HEA-ASE.053 Tower Head Walkway Grating and Access Tower SE Erect structural steel (bri

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 078 T-L05-ENW.078 Tower Lift 05 External Paint Tower NW

CERTIFIED COATINGS COMPANY



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 789

Date: 01-Apr-2013

Monday
