

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:59 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 229 Const Calendar Day: 301 Date: 01-Apr-2013 Monday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: 11:00 am 03:00 pm Break: Over Time: 04:00

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition PC and cool

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of FW Spencer's installation of the carbon steel pipe along the bikepath and of the modified PS-2 at the base of W2W. Misc. MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	1.00	0.00	0.00	1.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path MEP 126 0-000-000.126

Damian Llanos spent the shift welding utility outlets on sections of 4" CA line to be installed along the bike path. Dave Law and Narciso Biagi assisted this operation.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	FOR	JAMES ZHEN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MAN MA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path MEP 126 0-000-000.126

The two ABF welders welded PS-3 pipe supports on top of the bike path cantiliver beams per the contract plans.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 229

Date: 01-Apr-2013

Monday

Contractor: F.W. SPENCER AND SON, INC

Plumber/Pipefitter	JNM	NARCISO BIAGI	7.00	0.00	0.00	7.00	<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	7.00	0.00	0.00	7.00	<input type="checkbox"/>

Diary:

Dispute

CCO 187 Extra Work at Force 001 0-MSI-EFA.187
Account

☐

Dave Law and Narciso Biagi spent approximately 1 hour each reinstalling the modified PS-20 per the direction given in RFI 2712R00, R01, and R02. I also signed an extra work bill for the cumulative hours FWS spent in March 2013 to fit up the modified PS-20s, and the modified PS-2 installed per the direction given in RFI 2650R00, remove the pipe supports, transport them to the Certified Coatings yard at Pier 7 for blasting and priming, then returning and reinstalling the pipe supports at the W-2 base (7 hours total for both Dave Law and Narciso Biagi).