

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:52 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 757 Const Calendar Day: 301 Date: 01-Apr-2013 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 09:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Rain (AM) and cloudy (PM)

☐**GENERAL:**

- Email review
- Call from Don McDowell (CONCO) saying that the SCC pour is still on for tomorrow at 1100 hrs. He asked for the gates to be opened to the storage yard on Burma Rd so the guys from Precision (FSHCC) could get in to set up for the FSHCC pour next week.
- Call from Gary Brandt (CONCO) requesting the slump flow for the SCC mix to be used in tomorrow's pour. I let him know that it is 650mm +/- 50mm. He also said that the FSHCC pour might be next Tuesday April 9th at 1900 hrs. He also asked if the 20 second test pour per volumetric mixer truck can be performed the day before the pour. I said it is OK as long as the trucks stay on site until use.
- Call from Mark MacDonald (ABF) requesting me to come out to Hinge A to see the barrier rail alignment. There are some holes that do not line up. Pictures were taken and I showed them to Paul Jefferson.
- In the afternoon I filled out the TL-502 tags for the concrete cylinders taken from the March 21st Hinge KE top deck pour.
- Diary work

I accrued 9 hours of overtime working on this Caesar Chavez day.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	JNM	Rafael Gomez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	APP	J.D. Freeman	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Israel Cazares	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Unskilled Laborer		Ray Bedolla	0.00	0.00	0.00	0.00		<input type="checkbox"/>



