

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 131 Const Calendar Day: 303 Date: 03-Apr-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM****12 PM****4PM****Precipitation****Condition** foggy am, clear by 1100, mild, calmWorking Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

April 3, 2013

Weather – overcast/fog am, clear by 1100, calm, mild

Painting Main Cable – North Main Span

I observed the following activities at 1030:

1.Pp44 to pp50 – QA Stuart and Casey inspected DTM, applied yesterday. A few touch ups and blisters were found. DFT was good. DTM at suspender clamp/suspender area was still wet. This area was painted late in the afternoon and heater was turned off soon after painting was done. The condition was foggy in the evening.

2.Pp52 to pp72 – no activities were observed.

3.Pp74 to pp98 – 4 painters were prepping the area for pegalink coating. Pegalink started at 1400 (see Rob Feather's diary)

NMS

PegalinkPegalink on CBStatus

"stripping"CB BoltsCB caulkingZinc Button downCable/S Wire

44NDTM 4-2-13

46NDTM 4-2-13

48NDTM 4-2-13

50YDTM 4-2-13

52NYYY

54NYYY

56NYYY

58NYYY

60NYYY

62NYYY

64NYY½ (SW, NE not painted)

66NYY½(NW, NE not painted)

68NYYY

70NYY¾(NE not painted)

72NY(not on CB caulking)NN

74NY(not on CB caulking)NNPegalink 4-3-13

76NYYNPegalink 4-3-13



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 131 **Date:** 03-Apr-2013 **Wednesday**

78NYYNPegalink 4-3-13
 80NYYNPegalink 4-3-13
 82NYYNPegalink 4-3-13
 84NYYNPegalink 4-3-13
 86NYYNPegalink 4-3-13
 88NYYNPegalink 4-3-13
 90NYYNPegalink 4-3-13
 92NYYNPegalink 4-3-13
 94NYYNPegalink 4-3-13
 96NYYNPegalink 4-3-13
 98NYYNPegalink 4-3-13

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Bill Paderatz, Bill Gatewood, Dan Felix, Kenny Burman, Genier Valdez, Ron Morgan

Laraine's Hour – 0700 to 1530 (field 0830 to 1445)

(See Rob Feather's diary for afternoon shift)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 131

Date: 03-Apr-2013

Wednesday

Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		NICK REED	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>