

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:26 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 734 Const Calendar Day: 307 Date: 07-Apr-2013 Sunday

Inspector Name: Brignano, Bob Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition cloudy

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

There is work in the field today by ABF and CCC, but no inspection by me on this Sunday.

ITEM 67, ERECT PWS CABLE SYSTEM;  
EPP8 HANDROPE ANCHOR PLATES:

Inspect by others. See 4/6/2013 diary for details of rework to address a punchlist item on the orientation and location of the PP8 anchorplates for the handrope and messenger cable. The need to orient these handrope anchor plates correctly was confirmed in the response to ABF-RFI-003246R00. At the end of the day yesterday, all but 1 plate was addressed (EPP8, lower exterior anchor for messenger cable). Today, correcting the orientation of the final plate was completed. The 2 ironworkers and 1 operator at work today are working in support of CCC painting operations, but first thing in the morning, when environmental conditions prevent CCC painting work, the ironworkers work to correct this punchlist item at PP8.

**INSPECTOR OT REMARK:**

Office 8 hours: Working on A354 Grade BD summary and inspection documentation. Work on package summarizing inspections from yesterday.

