

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:43 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 133 Const Calendar Day: 308 Date: 08-Apr-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition strong wind, clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

April 8, 2013

Weather – clear, strong wind

Painting Main Cable – North Main Span

1.Pp74 to pp98 – a top section of the containment was blown opened by the strong wind this morning at about pp86. (2 other sections, at pp52 and pp60, were also blown opened at the top) Painters worked on fixing the containment. The labors worked on fixing/cutting the wire mesh at the suspenders/suspender clamps area where conflict occurred. Ironworkers worked on adjusting the cable straps at pp70 and going uphill. Painters started cleaning the cable, dust and dirt from wind blowing up to the cable, after lunch. Painting of DTM started at around 2pm (see Rob Feather's diary).

NMS

PegalinkPegalink on CBStatus

“stripping”CB BoltsCB caulkingZinc Button downCable/S Wire

44NDTM 4-2-13

46NDTM 4-2-13

48NDTM 4-2-13

50YDTM 4-2-13

52NYYY

54NYYY

56NYYY

58NYYY

60NYYY

62NYYY

64NYY½ (SW, NE not painted)

66NYY½(NW, NE not painted)

68NYYY

70NYY¾(NE not painted)

72NY(not on CB caulking)NN

74NY(not on CB caulking)NNDTM 4-8-13

76NYYNDTM 4-8-13

78NYYNDTM 4-8-13



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 133 **Date:** 08-Apr-2013 **Monday**

80NYYNDTM 4-8-13
 82NYYNDTM 4-8-13
 84NYYNDTM 4-8-13
 86NYYNDTM 4-8-13
 88NYYNDTM 4-8-13
 90NYYNDTM 4-8-13
 92NYYNDTM 4-8-13
 94NYYNDTM 4-8-13
 96NYYNDTM 4-8-13
 98NYYNDTM 4-8-13

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Bill Paderatz, Bill Gatewood, Dan Felix, Kenny Burman, Genier Valdez, Ron Morgan (DTM painting crew)

Laraine's Hour – 0700 to 1530 (field 0930 to 1500) DTM 4-8-13

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|---------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Painter | | LUIS PANYAQUA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | MANUEL BARRIOS | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | DAN FELIX | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | | BILL GATEWOOD | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | | BILL PADERATZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | | CARLOS ESPARZA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | RAFAEL SERRANO | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | ALBERT SERRANO | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | RICARDO MALAGON | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | LEON CIRNEY | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | RON MORGAN | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | | RICHARD SALCIDO | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | BRANDON GAYA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | SAGE RAY | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Painter | | JORGE DIEGA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | DANIEL DURAN | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | CHRIS MAZZA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | RICARDO PERZILLA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | ISAAC GALICIA | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | VICTOR RUIZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | HECTOR GUTIERREZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | JUAN CARLOS SALAZAR | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | JUAN HERNANDEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | JUAN JIMENEZ | 0.00 | 0.00 | 0.00 | 0.00 | | <input type="checkbox"/> |
| Painter | | GENIER VALDEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 133

Date: 08-Apr-2013

Monday

| | | | | | | | |
|------------|-----|--------------------|------|------|------|-------|--------------------------|
| Painter | | MARCO ORDUNO | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | KENNY BURMAN | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Painter | | FERNANDEZ GONZALES | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | GARY MARTIN | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | ARTURO VALENCIA | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | NICK REED | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | FRANCISCO SERRANO | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | EDILBERTO LEON | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Ironworker | JNM | RYAN EVANCHIK | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |
| Painter | | RON BUBB | 0.00 | 0.00 | 0.00 | 0.00 | <input type="checkbox"/> |