



## SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:43 AM

### Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 134 Const Calendar Day: 309 Date: 09-Apr-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

#### Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, strong wind am

Working Day ☒ If no, explain:

#### Diary:

Dispute

##### Paint Cable System

April 9, 2013

Weather – clear, strong wind am

Painting Main Cable – North Main Span

1.Pp74 to pp98 – Painters applied non-skid paint on top of cable in the morning and finished at 1500. No touch up/repairs were performed.

##### NMS

PegalinkPegalink on CBStatus

“stripping”CB BoltsCB caulkingZinc Button downCable/S Wire

44NDTM 4-2-13

46NDTM 4-2-13

48NDTM 4-2-13

50YDTM 4-2-13

52NYYY

54NYYY

56NYYY

58NYYY

60NYYY

62NYYY

64NYY½ (SW, NE not painted)

66NYY½(NW, NE not painted)

68NYYY

70NYY¾(NE not painted)

72NY(not on CB caulking)NN

74NY(not on CB caulking)NNDTM 4-8-13

76NYYNDTM 4-8-13

78NYYNDTM 4-8-13

80NYYNDTM 4-8-13

82NYYNDTM 4-8-13

84NYYNDTM 4-8-13

86NYYNDTM 4-8-13



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Woo, Laraine    **Diary #:** 134    **Date:** 09-Apr-2013    **Tuesday**

88NYYNDTM 4-8-13  
 90NYYNDTM 4-8-13  
 92NYYNDTM 4-8-13  
 94NYYNDTM 4-8-13  
 96NYYNDTM 4-8-13  
 98NYYNDTM 4-8-13

**Labor**

(0700 to 1730 – 10 hours)

Sage Ray, Bill Paderatz, Bill Gatewood, Dan Felix, Kenny Burman, Genier Valdez, Ron Morgan

Laraine's Hour – 0700 to 1530 (field 0930 to 1500)

**04-0120F4      Bid Item: 067      C-PWS-116.067      Install & Adjust PWS 116-120**

AMERICAN BRIDGE/FLUOR, A JV

**04-0120F4      Bid Item: 081      0-000-000.081      CLEAN AND PAINT CABLE SYSTEM**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		NICK REED	0.00	0.00	0.00	0.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 134

Date: 09-Apr-2013

Tuesday

Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>