

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 797 Const Calendar Day: 310 Date: 10-Apr-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

tower Activites

ABF crews came to the side at 6:50 AM. Crews had to work on the electro Slag Weld repairs on the top of the footing box , work on the Favco tower , & work on miscellaneous activities on the tower shafts . They started at 7:00 AM.

Chris , Terry , & Reggie had to work on the Electro Slag Weld repairs on the top of the footing box between 9 & 13 meters .

Chris had to work on joint K . Face B . He had to grind , clean , heat , & weld .

Terry had to work on joint T. Face B . He had to grind , clean , heat , & weld .

Reggie had to work with both crews & he had to work with the QA & QC .

William , Art , Andrew , & Jessie had to work with the welders & they had to MT , UT , & Map the repair locations . Check William 's report for the welders detailed activities .

Richard , Huang , Mardonio , & Mathew had to work on the punch list in the tower shafts . They started in the West tower shaft . Crews had to install the safety chains wherever needed . They started at 7:30 AM.

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the West end catwalk removal

Certified Coating crews came to the site at 7:10 AM. Crews had to work on the top of the tower between 145 & 160 meters . They had to clean , caulk , prepare the remaining areas for paint on the tower splice plates , grillage , tower heads , saddle cover plates , & dehumidifier pipes . They started at 7:20 AM.

Charlie & Casey were on the site to work with the painters . Check Charlie or Casey 's report for the painters detailed activities .

I had to attend the stuff meeting in Burma road from 10:00 AM to 11:30 AM. & I had to attend the meeting with the contractor regarding the anchor rods on the top of the footing box until 2:00 PM.

In addition to that , I had to prepare the concrete test cylinders for tomorrow pour , work on my report . I was done at 3:30 PM.

04-0120F4 Bid Item: 053 T-L02-ANE.053 Tower Lift 02 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4
Inspector Name: Daouk, Sami
Diary #: 797
Date: 10-Apr-2013
Wednesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	TERRY MCCORMIC	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CHRISTOPHER BRUCE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
04-0120F4 Bid Item: 078 T-L02-ENE.078 Tower Lift 02 External Paint Tower NE								
CERTIFIED COATINGS COMPANY								
04-0120F4 Bid Item: 078 T-HEA-ESE.078 Tower Head External Paint Tower SE								
CERTIFIED COATINGS COMPANY								
Labor								
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	JORGE FLORES RAMERO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	APP	BRANDON GAYA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter	JNM	ASA CAMPTON	8.00	2.00	0.00	10.00		<input type="checkbox"/>