

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:12 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 798 Const Calendar Day: 311 Date: 11-Apr-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 06:00 am 04:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

tower Activites

In the morning I had to go to Dutra yard in Alameda for the fender concrete pour .

Conco concrete pump & crews came to the site at 6:45 AM. Crews had to work on the concrete pour for the footing fender sections RN 3B & RN 4 A . Crews had to set the pump & connect the hoses . They were done at 7:10 AM.

The 1st concrete truck came to the site at 7:25 AM. Crews had to prime the pump . They were done at 7:35 AM.

The concrete pour started at 7:50 AM. Crews had to stop 6 times to change the hoses , fittings , & to clean the clogged fittings & hose . The concrete pour was done at 2:25 PM. Crews had to work through all breaks . The finishers were done at 2:40 PM.

121 cubic meters were delivered to the site . 116 cubic meters were used . I had to make 4 test cylinders . I was back at 3:00 PM.

METS QA Justin & Smith Emery QC were on the site during the entire pour .

In the office , I had to work on the concrete tickets & my report . I was done at 4:00 PM.

04-0120F4 Bid Item: 039 T-FDS-PRC.039 Tower Fender System Pre-cast**DUTRA MATERIALS**