

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:56 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 238 Const Calendar Day: 311 Date: 11-Apr-2013 Thursday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Weekly safety meeting 0800-0900. Process RFI 3259R00. Track progress of FW Spencer mechanical piping installation. Misc. MEP paperwork and write diaries.

☐**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Bike Path MEP 126 0-000-000.126

Dave Law, Narciso Biagi, and new hire James Perry spent the shift placing sections of 4" CA line along the bike path from PP 9 to PP 18.

☐**CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences**

CERTIFIED COATINGS COMPANY

Diary:

Dispute

CCO 187 Painting 001 0-MSI-EFA.187

A summary of the CCO 187 Painting that CCC perform to blast and coat various pipe supports, added per RFIs attached to CCO 187 were given to James Brockman for approval.

☐