

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 306 Const Calendar Day: 311 Date: 11-Apr-2013 Thursday

Inspector Name: Soheilifard, Saman Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:30 am 06:00 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 70 - 80 4PM**Precipitation** none**Condition** Clear & SunnyWorking Day ☒ If no, explain:**Diary:**

Dispute

Paint

Thursday, April 11, 2013

☐

The following activities took place today:

- Application of Pegalink at PPs 50 thru 74, thus completing Pegalink application on the NMS;
- SP1 & prep work on suspenders from 74 thru 98;
- Finalizing the punch-list items on the SMS by the application of DTM to all areas that did not receive it yesterday and the locations with Blisters;
- Continue paint repair on the NMS & SMS from the Tower to PP 50 via FAVCO (man-basket) with the application of the GGN;
- Touch-up on the GGN Noxyde at the entire West Loop;
- Finally, resume suspender work by rinsing suspenders at PPs 76 thru 88 (NMS) and then repairing the SE cable at PPs 78 & 80 in addition to the SW rope at PP 88;

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	APP	genier vasquez	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	MANNY BERRIOS-BAQEDAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Victor Ruiz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Bill Gatewood	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	Bill Pederetz	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	APP	Sage Ray	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter	JNM	FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>

