

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 11:09 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 530 Const Calendar Day: 311 Date: 11-Apr-2013 Thursday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 04:15 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Punchlist

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Painting of main Cable
- Misc Cable punch-list work
- Removing the South main-span catwalk

Today I was inspecting Roger Ruiz's crew on Cable punch-list work, & Tony Costa's crew on catwalk removal & prep work for erection tower removal.

- At 07:00, I arrived at the pier-7 office, & arrived on the bridge at 07:15.
- From 07:15 until 07:45, I did a walk-through of the bridge to check for any iron-workers working on the Cable. There was none other than the paint.
- At 07:45, I left the bridge.
- From 08:00 until 08:30, I attended the weekly project safety meeting.
- At 08:45, I arrived back on the bridge.
- From 09:00 until 11:45, I accompanied ABF Engineer Ben Jones to perform zinc paste cleanliness inspection between PP 102 & PP 116 (North & South). We checked the cleanliness of the S-wire, cable bands, & suspender ropes. From PP 102S to PP 116S, all of the areas appeared to be free of zinc paste. From PP 102N to PP 116N, the majority of the areas checked were OK. There were a couple of areas, mainly on the outboard side of the cable brackets, had some zinc paste that needed additional cleaning.
- From 11:45 until 12:15, lunch.
- From 12:15 until 13:00, I did general inspection on the caulking of the areas around the suspender brackets.
- From 13:00 until 15:00, Bob Brignano & I checked the Tower saddle plug bolts that were installed yesterday.
- At 15:30, I left the bridge.
- From 15:30 until 16:15, I wrote my diary for the day & checked email.

04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	MORRIS ROBERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 530 Date: 11-Apr-2013 Thursday

Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00	<input type="checkbox"/>