

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:27 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 208 Const Calendar Day: 312 Date: 12-Apr-2013 Friday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 55 12 PM 74 4PM 72

Precipitation Condition Clear

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

04-12-13, Friday, Clear, 52-75 F, Humidity 58% - Cable Suspender Rope Paint (North Main Span) & Separator Installation / Painting

- * Worked second shift today.
- * Performed paper work & went to field around 10:30 AM.
- * Talked to Mahmoud, Samam & Rex, CCC performed Gravel Gray coating operation today. Mahmoud covered that operation. CCC allowed to spray Gravel Gray on N88-SW rope after lunch, N78 SE as well (repaired Blue Gravel this morning).
- * Talked to Manny to find out operation status,
- * CCC started N88-SW Gravel Gray coating after lunch (12:50). Rex checked conditions at 12:58 PM, results good for painting.
- * This after noon, CCC completed Gravel Gray coating at N82, N80, N78 & N76 started from 11:47 AM and ended at 14:30 PM.
- * Samam mentioned that CCC might performe second Gravel Gray coating today. At 15:30 PM, talked to Manny, he said CCC canceled second Gravel Gray coating today and will do it tomorrow. Crew were cleaning equipment and performed preparation work for tomorrow second Gravel Gray coating operation.
- * Left field and went back to office. At parking log saw Mahmoud and informed him the work status. At office also told Samam that CCC stopped painting today and will do second Gravel Gray coating (N76 to N88) tomorrow.
- * ABF IRWs performed Catwalk removing on SMS this afternoon.
- * Performed paper work until 05:00 PM.
- * OT 1.5 hrs today 04-12-13.

Attachment

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Liu, Tai-Lin

Diary #: 208

Date: 12-Apr-2013

Friday



Painters were coating Gravel Gray at NMS N82 area



ABF IRWs continued removing catwalk at SMS



Painters were cleaning & adjusting canister box at N78 area



ABF IRWs were removing Catwalk at SMS area