

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:42 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 138 Const Calendar Day: 315 Date: 15-Apr-2013 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM****12 PM****4PM****Precipitation****Condition** clear, light wind am, gusty wind pmWorking Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

April 15, 2013

Weather – clear, light wind am, gusty wind pm

Painting Main Cable – North Main Span

1.Pp50 to pp74 - Painters did DTM touch up this morning. Sage Ray and Dan Felix started applying non-skid at top of cable at 1100 at pp60 going downhill. Painters continued applying non-skid after lunch. Nick Reed and Kenny started applying non-skid from pp50 working toward downhill at about 1300. Painters finished applying non-skid at about 1600.

2.2.Painters continued working on repairing paint damage at the suspender clamp/zinc button/suspender area from pp74 to pp88. Painters applied blue gray noxyde in the morning and gravel gray noxyde in the afternoon on the damage areas.

3.Painters painted DTM the catwalk strap areas at bays 76-78, 80- 82, 84-86, 88-90, 92-94, 96-98 in the morning.

NMS**Status**

Clamp,Zinc Button/SuspenerCable/SuspenderCatwalk Straps

44DTM 4-2-13DTM

46DTM 4-2-13DTM

48DTM 4-2-13DTM

50DTM 4-2-13DTM

52DTM 4-14-13

54DTM 4-14-13DTM 4-14-13

56DTM 4-14-13

58DTM 4-14-13DTM 4-14-13

60DTM 4-14-13

62DTM 4-14-13DTM 4-14-13

64DTM 4-14-13

66DTM 4-14-13DTM 4-14-13

68DTM 4-14-13

70DTM 4-14-13DTM 4-14-13

72DTM 4-14-13

74GG/GGDTM 4-8-13DTM 4-12-13

76GG/GGDTM 4-8-13DTM 4-15-13



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 138

Date: 15-Apr-2013

Monday

78GG/GGDTM 4-8-13DTM 4-12-13
80GG/GGDTM 4-8-13DTM 4-15-13
82GG/GGDTM 4-8-13DTM 4-12-13
84GG/GGDTM 4-8-13DTM 4-15-13
86GG/GGDTM 4-8-13DTM 4-12-13
88GG/GGDTM 4-8-13DTM 4-15-13
90GG/GGDTM 4-8-13DTM 4-12-13
92GG/GGDTM 4-8-13DTM 4-15-13
94GG/GGDTM 4-8-13DTM 4-12-13
96GG/DTMDTM 4-8-13DTM 4-15-13
98GG/DTMDTM 4-8-13DTM 4-12-13
100

Labor

(0700 to 1730 – 10 hours)

Arturo Valencia, Victor Ruiz, Edilberto Leon, Juan Carlos Salazar, Isaac Galicia
Sage Ray, Dan Felix, Kenny Burman, Nick Reed, Ron Morgan

Laraine's Hour – 2 hours OT - 0700 to 1800 (field 0930 to 1600)

NMS – Punchlist – April 15, 2013

BayDescriptionLocationRemark

50-52Catwalk straps not painted – 2 locations

Suspenders below zinc button not painted

2 bubbles10ft&15ft uphill pp52 OB

Paint damage – NW clamp and ropePp52

Paint damage – SW rope above clampPp52

52-54Catwalk straps not painted – 2 locations

Suspenders below zinc button not painted

Paint damage – IB upper CBPp54

54-56Suspenders below zinc button not painted

Paint damage – IB upper CBPp56

Thin coat – OB upper bolt threadPp56

56-58Catwalk straps not painted – 2 locations

Suspenders below zinc button not painted

Paint damage – IB upper CBPp58

Paint damage – IB side CBPp58

Rust thru DTM at edge of CB fingers bottom downhillPp58

58-60Suspenders below zinc button not painted

Paint damage – IB uphill at edge of CBPp60

Paint damage – holes on CBPp60

60-62Catwalk straps not painted – 2 locations

Suspenders below zinc button not painted

1 bubble18ft uphill pp62 IB

Paint damage – IB downhill edge CB– minorCB pp62

Holes on CBPp62

62-64Suspenders below zinc button not painted

64-66Catwalk straps not painted – 2 locations

Suspenders below zinc button not painted

Paint damage – IB near top CBCB pp66

Thin coat DTM – uphill CB bottomCB pp66

Paint damage on bolt – corner downhill OCB pp66

GG Noxyde showed thru DTM – uphill clampsCB pp66



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 138 **Date:** 15-Apr-2013 **Monday**

66-68Suspenders below zinc button not painted
 Paint damage – IB 1ft downhill pp66
 Hole – OB 1ft downhill pp66
 Paint damage – IB uphill CB edgeCB pp68
 68-70Catwalk straps not painted – 2 locations
 Suspenders below zinc button not painted
 Paint damage – 1.5ft uphill from pp70 IB
 70-72Suspenders below zinc button not painted
 Paint damage – IB 1ft downhill pp66
 5 bubbles + 1 holeWithin 3ft downhill from pp70
 Paint damage – near edge of CB downhill pp70
 Paint damage – minor – near edge of CB uphill pp72
 Catwalk rope wrapped around CBCB pp72
 72-74Catwalk straps not painted – 2 locations
 Suspenders below zinc button not painted
 Uphill edge of CB pp74 not painted

74-76OK
 76-78No non-skid at strap area 2 locations
 78-80Paint damage at bolt thread bottom downhill CBPp80
 80-82No non-skid at strap area 2 locations
 GG Noxyde on SE ropeCB pp82
 82-84OK
 84-86No non-skid at strap area 2 locations
 86-88Thin coat – 1"X1" area OB 3ft uphill pp88
 88-90No non-skid at strap area 2 locations
 90-92OK
 92-94No non-skid at strap area 2 locations
 94-96Paint damage – CB OB bottom
 96-98No non-skid at strap area 2 locations
 Thin coat – at strap area – 8ft downhill pp96
 98-100Paint damage – 3ft uphill from pp100

Note: repair on paint damage on suspender/suspender clamp/zinc button is in progress from pp74-pp98.
 Punchlist will be produced after repair is complete.

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor:	AMERICAN BRIDGE/FLUOR, A JV							
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 138 **Date:** 15-Apr-2013 **Monday**

Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		VICTOR RUIZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GENIER VALDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>