

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:45 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 848 Const Calendar Day: 316 Date: 16-Apr-2013 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0630 1700 Break: 30 min Over Time: 2 hrs

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and cool (windy)

**GENERAL:**

- Opened gate at the storage yard for Precision Concrete so they can prepared for the 20 second pre-pour for the FSHCC pour at Hinge KE tomorrow. They are also performing a mockup for another part of the bridge; see Pamela Gagnier's diary for details.

- Email review

- Discussion with Angela Haack (CT) and Jennifer Ji (ABF) about RFI 3240 and RFI 3113R01 and which CCO covers what work. Received a confirmation email from Jennifer later in the day with the break down.

- Extra Work Bills

- Diary work

- 1300 hrs 20 second pre-pour in the storage yard for the FSHCC pour tomorrow morning. All went well.

- Site visit to Hinge KE to check the forms and rebar which are ready for the pour tomorrow. All looked acceptable.

- Site visit to Hinge AE to check the status of this location. Half of the deck plates are in position and connected to the Trelleborgs expansion units.

- Hinge AW has all of the rebar installed. Formwork will begin shortly. Parvis Jalali is observing this location so see his diaries for more details.

- Intermittent phone calls from ABF throughout the day.

Hinge K field work covered by Pamela Gagnier.

Hinge A field work covered by Parviz Jalali.

I accrued 2 hours of overtime covering the Contractor's hours.

