

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:11 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 803 Const Calendar Day: 318 Date: 18-Apr-2013 Thursday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4 PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Tower Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the Electro Slag Weld repairs , & work on miscellaneous activities on the tower . They started at 7:00 AM.

Mike , & Reggie had to work on the Electro Slag Weld repairs on the top of the footing box between 3 & 9 meters .

Mike had to work on joint G . Face B . He had to grind , clean , heat , & weld .

Reggie had to work with both crews & he had to work with the QA & QC .

Robert , Joe, Andrew , Bernie , & Jessie had to work with the welders & they had to MT , UT , & Map the repair locations . Check Joe 's report for the welders detailed activities .

Casey & Augie had to work on the W line rigging materials to & from the site .

Anthony , Jacob , Jonathon , Robert , & Ryan had to work on the erection tower . Crews had to remove the North truss & the North East corner (18 meters long) . Crews started to remove the bolts at 7:15 AM.

Nicolaus flew the North truss at 9:20 AM. Then the North East corner . They were done at 9:50 AM. After that , crews had to work on the West truss . They started at 10:20 AM.

Richard , Huang , Mardonio , & Mathew had to work on the permanent ladders between 139 & 155 meters . Crews had to adjust the ladders , place 25 mm. shims where is required , install , snug , mark 1/2 turn , & tension the bolts . They started at 7:30 AM.

In addition to that , crews had to work on the temporary winch between 48 & 140 meters on the North side .

No pile crews were on the side to work on the temporary fender early in the morning .

In the morning , I had to attend the safety meeting & work on my report .. After that , I had to load the concrete test cylinder & deliver them to Sacramento Trans Lab . I left at 11:10 AM. I was back at 3:00 PM.

Mohammad had to cover the tower activities after 11:00 AM.

04-0120F4 Bid Item: 053 T-L02-ANE.053 Tower Lift 02 Walkway Grating and Access Tower NE

AMERICAN BRIDGE/FLUOR, A JV



ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 803

Date: 18-Apr-2013

Thursday
Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MATTHEW MULLINGS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
002297	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002294	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
002301	WELDER, LINCOLN 1000 AMP						No	
		8.00	0.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>