

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:55 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 244 Const Calendar Day: 319 Date: 19-Apr-2013 Friday  
Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Clear, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Track progress of FWS mechanical piping and dehumidification unit installation. Inspect deliver of material. Misc MEP paperwork and write diaries.

A 20 foot section of 10" DIP delivered to Piepr 7 to be used for make up a length a pipe that has been removed. In addition, length of wide flange was deliver to be used to fabricate the PS-28 pipe support. Both pieces of material were inspected, were undamaged, and had the accompanying COCs and mill certs, and were field released.

**04-0120F4 Bid Item: 067 C-COA-SCE.067 Seal & Caulk Cable Bands - East of W2**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 067 C-COA-SCE.067**

Proxy for Performance Caulking until their information is in PMIV.

Damian Wilkinson was at the bridge starting at 0630. He spent approximately 2 hours reinstalling the butyl rubber and caulking DH of CB 102S. This caulking was torn out when the s-wire was rewrapped.

He then spent 6 hours inspecting the caulking DH underside of CB 58N, and covering the cadwelds within the caulk bead at various locations along the NMS and SMS.

**04-0120F4 Bid Item: 122 0-000-000.122 CCSF SEWER FORCE MAIN (10 NPS)**

F.W. SPENCER AND SON, INC

**Diary:**

Dispute

**10" DIP Delivery 122 0-000-000.122**

A 30' section of flanged 10" pipe arrived at Pier 7 at 0900. I inspected the pipe and determined it was free from damage. Dave Law gave me copies of the appropriate COCs and test results for this material and I field released it.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

ddrRptbyBidItem

