

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 851 Const Calendar Day: 319 Date: 19-Apr-2013 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0700 1630 Break: 30 min Over Time: 1 hr

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild

GENERAL:

- Opened gate at the storageyard.
 - Email review
 - Reviewed the rebar concern at Hinge AW with Mark MacDonald. I said that we need to have someone from TY Lin come out to take a look at this issue. Mark said that if he has to stop work, then we have to issue a "stop work order." We agreed to go talk with TY Lin and met at their trailer. It was agreed that James Duxbury was to come out this afternoon to take a look. By 1500 hrs He had not, so I took pictures and gave them to him. At this point in time most of the form work is installed, extended out 1.5", and by tomorrow morning it will all be installed. James said he would call Paul Jefferson tomorrow and make a call on it then.
 - Checked how the deck plates are setting on the support plates and Trelleborg units at Hinge KW. The two plates that were pushed up that needed grinding, need more grinding. ABF will continue this and more measurements will be taken next week.
 - Worked on the wording of CCO 310 with Bill Casey and Angela Haack.
 - Diary work
 - Intermittent phone calls from ABF throughout the day.
- Hinge A field work covered by Parviz Jalali.

I accrued 1 hour of overtime covering the Contractor's hours.

