

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:44 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 853 Const Calendar Day: 323 Date: 23-Apr-2013 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0700 1730 Break: 30 min Over Time: 2 hr

Federal ID:

Location:

Reviewer: Jefferson, Paul Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

General Comments

Clear and mild

GENERAL:

•Email review

•I checked on the fit up of the deck plates at Hinge KE this morning at about 64 degrees F (18 C). I sent the information to Mark MacDonald, Eric Blue (ABF), James Duxbury, Hardik Patel (TY Lin), and Paul Jefferson. There are some areas that require grinding.

•I went to Hinge AE to assess the gaps there, but the gaps I saw were on the order of 25mm, indicating that it was too warm to take the readings. I will take them tomorrow.

•The Hinge KW support plates that were pushed up during the SCC concrete pour were ground a little more yesterday and this morning. I checked this afternoon and they still need more grinding, again.

•Sent concrete cylinder break information to Pamela Gagnier, as requested by her.

•Generated a response to RFI 3266 – Inorganic Zinc Coating: Final Application. I called Bahjat Dagher to discuss his response, but had to leave a message.

•Discussed with Bill Howe and Bill Casey the limits and material to be used for the Hinge KE and KW overlays.

•Diary work

•Intermittent phone calls from ABF throughout the day.

Hinge A field work covered by Parviz Jalali.

I accrued 2 hours of overtime covering the Contractor's hours.

