

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:40 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 145 Const Calendar Day: 323 Date: 23-Apr-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light wind am, strong wind pm, mild

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

April 23, 2013

Weather – clear, light wind am, strong wind pm, mild

Painting Structure Steel – Suspender Bracket W-Line

1.Pp12 to pp32 – Sage's crew continued on prepping/cleaning the suspender bracket. Painters finished prepping/cleaning pp22 to pp32 at the end of work shift. Painters continued applying zinc primer at pp22 to pp28 in the morning. Painters started 2nd coat/touch up of zinc primer at around 1400 from pp12 and finished up to pp28 at the end of work shift. Painters also started steam wash the suspender brackets today.

NMS**Status**

CleaningZinc 1st coatZinc 2nd coat

124-22-134-22-134-23-13

144-22-134-23-134-23-13

164-22-134-23-134-23-13

184-22-134-23-134-23-13

204-23-134-23-134-23-13

224-23-134-23-134-23-13

244-23-134-23-134-23-13

264-23-134-23-134-23-13

284-23-134-23-134-23-13

304-23-13

324-23-13

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Dan Felix, Kenny Burman, Nick Reed, Billy Gatewood, Genier Valdez, Billy Paderatz, Ron Morgan

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0930 to 1715)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

ddrRptbyBidItem

Page 1 of 2

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Woo, Laraine Diary #: 145 Date: 23-Apr-2013 Tuesday

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>