

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:40 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 146 Const Calendar Day: 324 Date: 24-Apr-2013 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, light to moderate wind, cold

Working Day ☒ If no, explain:**Diary:**

Dispute

Paint Cable System

April 24, 2013

Weather – clear, light to moderate wind, cold

Painting Structure Steel – Suspender Bracket W-Line

1.Pp10 to pp46 – Sage's crew continued on prepping/cleaning the suspender brackets. Painters finished prepping/cleaning pp30 to pp34 in the morning and applied zinc primer at the end of work shift. Painters. Cleaning/prepping suspender brackets from pp36 to pp46 were still in progress. Painters finished pressure washing pp22 to 16.

NMS

Status

CleaningZinc 1st coatZinc 2nd coat

10In progress

124-22-134-22-134-23-13

144-22-134-23-134-23-13

164-22-134-23-134-23-13

184-22-134-23-134-23-13

204-23-134-23-134-23-13

224-23-134-23-134-23-13

244-23-134-23-134-23-13

264-23-134-23-134-23-13

284-23-134-23-134-23-13

304-23-134-24-13

324-23-134-24-13

344-24-134-24-13

36In progress

38In progress

40In progress

44In progress

46In progress

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Dan Felix, Kenny Burman, Nick Reed, Billy Gatewood, Genier Valdez, Billy Paderatz, Ron



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 146 **Date:** 24-Apr-2013 **Wednesday**

Morgan

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0930 to 1715)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		MARCO ORDUNO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00		<input type="checkbox"/>