

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 7:48 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 833 Const Calendar Day: 325 Date: 25-Apr-2013 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 40 - 50 12 PM 50 - 60 4PM 50 - 60**Precipitation** 0.00"**Condition** Cloudy in the AM to mostly cloudy in the PMWorking Day ☐ If no, explain:**Diary:**

Dispute

Work description.

- Attended weekly SAS Safety Tailgate meeting at 8:00am.

- Placed and recorded initial baseline measurements to monitor the amount of rotation and translation of the Temporary Bearings and S1/2 Shear Keys per the request of TY-Lin designer Nhan Vo. Measurements began at 9:50am under cloudy skies with an ambient temperature of 56F. The average steel temperature on the top plate of the OBG was 58F. The bipod was used to establish vertical change due to the thermal cycles on the OBG at all four Temporary Bearings. Also initial marks were placed on the foot assembly to monitor whether the temporary bearings are translating in the longitudinal direction of the bridge due to daily thermal cycles. The following is the initial measurements taken for temporary bearing rotation with the bipod:

Temp. Brg / Shear Key Mark	Corners	Dist. from top of bipod pole clamp (mm)	Transl.
-----	-----	-----	-----

South TB1	SE / SW	223 / 364	
South S1	WCL / ECL	459 / 398	North /
South TB2	NE / NW	229 / 332	
South TB3	SW / SE	323 / 209	
South S2	ECL / WCL	383 / 452	North /
South TB4	NW / NE	351 / 276	

The last column denotes the location of the initial mark (zero) placed to monitor longitudinal translation of the temporary bearing or permanent Shear Key. All measurements and initial marks were completed by 11:10am still under cloudy skies with an ambient temperature of 57F. The average steel temperature didn't



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 833

Date: 25-Apr-2013

Thursday

increase much as the measured temperature was 63F. Also it should be noted that both Skyway/east end SAS OBG traveller trolleys were erected onto the rails near Hinge A. However the concrete for the expansion joint at AW has not yet been placed. Finally the SMART level was placed on the south side of permanent bearings B1 and B2 as another check for rotation at Pier E2. Both measurements were 0.7 degrees clockwise looking north from the Pier E2 centerline.

- Checked on the status of the W2 cap beam Class 1 finish and crack repair before removal of the suspended platform. As of today these tasks have not been performed by ABF or their subcontractors. ABF ironworkers continued to remove the working platforms for PWS installation on the south end of the W2 cap beam.

Attachment



Average steel temperature measured at the end of the survey seen near panel point EPP127CL.



Laser level placed plumb in the longitudinal orientation on the Temp. Bearing No. 1 south foot assembly used to measure translation between the roller



Typical measurement from the bipod pole clamp (silver section) to the Temp Bearing steel plate.



Cloudy conditions observed at the end of the initial measurements on the Temporary Bearings and the S1/2 Shear Keys.

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 833

Date: 25-Apr-2013

Thursday



Measurement taken on the south side of Bearing B2 of 0.7 degrees.



Initial mark placed with the laser level to measure translation on the south face of Temp. Bearing No. 1 foot assembly.



Bipod placed on the southwest corner of Temporary Bearing No. 3 to measure rotation of the bridge at pier E2, marks were made on the concrete & steel