

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:14 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 214 Const Calendar Day: 329 Date: 29-Apr-2013 Monday

Inspector Name: Liu, Tai-Lin Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Ku, Stanley Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 58 12 PM 85 4PM 82

Precipitation

Condition Scattered Clouds

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activities**

04-29-13, Monday, Scattered Clouds, 52-87 F, Humidity 40% - Tower Activities

- \* Attended staff meeting from 08:00 to 09:15 AM, Performed paper work at office . Talked to Mohammad and Stanley and went to job site at 12:15 AM.

- \* Did not see Sami at field.

- \* Walked around field, ABF work crew continued working on:

- Tower fender fabrication & tower footing temporary fender removal

At 12:30 PM, saw one transfer barge & crane barge parked at South of fender area next to old bridge pier. Two out of six temporary piles were put out, and crew moved to north side.

At north side, one piece of temporary fender at west side already removed, seven members were worked on inside of fender fence area. No work performed on south side. Crew left job site on 5:00 PM.

- Removal of erection tower

Tony's group (total 7), continued removing erection tower frame at elevation 81.

Small fire at deck area near tower due to cutting the erection tower frame at elev. 81, fire to be put off right way. Crew stopped work at 5:00 PM. See pictures for removing details.

- Tower painting ., etc.

Saw few labors at tower doing cleaning work, also saw two electric guys were installing equipment at the location between tower shafts.

- \* Talked to PJ, Laraine, Saman METS Rex, Casey,. etc at field.

- \* Field work ended at 5 PM.

- \* Went back and left office around 05:25 PM.

- \* OT 2 hrs today 04-29-13.

**Attachment**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Liu, Tai-Lin

Diary #: 214

Date: 29-Apr-2013

Monday



Two out of 6 piles were put out at south fender area



Tony's crew of 7 performed removing erection tower at Ele. 81



Crew started removing temporary fender / structures at north fender area



Small fire at deck area near tower due to touch frame at ele.81 at top



Lifting the frame cut at Ele. 81



Erection tower frame configuration at 12:30 pm