

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:33 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 395 Const Calendar Day: 330 Date: 30-Apr-2013 Tuesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: No Inspection

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 21-Nov-14 Status: Approved

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge**Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition Not Recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

No inspection today because I was on vacation. CCC painters performed extra work which was recorded after the fact. FWS continued to work on modifying the utility outlets at tower elevation 143.

☐**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CERTIFIED COATINGS COMPANY								
Painter	JNM	RUBEN SOTO	7.00	0.00	0.00	7.00		<input type="checkbox"/>
Painter	APP	RAFAEL SERANO	7.00	0.00	0.00	7.00		<input type="checkbox"/>

Diary:

Dispute

DIP Painting 002 0-IPP-EFA.045

I was not at the site today because I was on vacation. However, on 5/1/2013, I talked with Rubin Soto, CCC about the work on 4/30/2013.

☐

He said that he and Rafel Serrano moved three sections of 10" DIP into the blast encloser at their yard at Pier 7. After the sections of DIP were moved into the blast enclosure, they were blasted clean in preparation of priming and painting.

7 sections of new DIP were delivered to Pier 7 earlier in April. They are sections of pipe that will be used to complete the expansion loop for the 6", 10", and 12" DIP lines at PP 126.

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences

F.W. SPENCER AND SON, INC

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: F.W. SPENCER AND SON, INC								
Welder	JNM	RICHARD KIIKVEE	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	DAVID LAW	8.00	0.00	0.00	8.00		<input type="checkbox"/>

Diary:

Dispute

Tower Piping 001 0-MSI-EFA.187☐

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Feather, Bernard

Diary #: 395

Date: 30-Apr-2013 **Tuesday**

The FWS crew spent the shift modifying the utility outlets at tower elevation 143 per the directions given in RFI3273.

