

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 9:44 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 858 Const Calendar Day: 330 Date: 30-Apr-2013 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 0700 1630 Break: 30 min Over Time: 1 hr

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

**GENERAL:**

- Opened the gate for the storage yard for OC Jones workers to mark out the mockup borders.
  - Email review
  - Site visit to Hinge KW: Met with Scott Smith and Mark MacDonald about the "floated plates" that have to be ground. After getting a plate set on both of the floated plates it was apparent that they both need to be ground more. The area to be ground was marked and the grinder was brought over.
  - Site visit to Hinge AE/AW: Met with Eric Blue about the Hinge AE barrier rail plates that will have to be discarded and new ones fabricated to account for the raising of the driving surface. The supplied plates are not long enough. At Hinge AE the rebar is being modified per RFI 3281.
  - Met with Rafael Estrella (OC Jones) and Paul Jefferson (CT) and agreed to the mockup layout. Rafael laid it out throughout the day. I signed the Time and Materials sheet depicting 1 worker and 1 truck for 5 hours today.
  - Got RFI information regarding the epoxy AC operation from Paul Jefferson.
  - Diary work
  - Intermittent phone calls from ABF throughout the day.
- Hinge A field work covered by Parviz Jalali.

I accrued 1 hour of overtime today covering the Contractor's hours of operation.