



SAS Superstructure

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 10:39 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 150 Const Calendar Day: 330 Date: 30-Apr-2013 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Soheilifard, Saman Approved Date: Status: Submit

04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge

Weather

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm, warm

Working Day ☒ If no, explain:

Diary:

Dispute

Paint Cable System

April 30, 2013

Weather –clear, calm, warm



Painting Cable System – Suspender Bracket W-Line

PP10 to PP40

1.Painters prepped the cable system, wrapping the suspender ropes and elastomeric collars, for painting the structure steel this morning, pp10 to pp20.

NMS

Status

CleaningZinc 1st coatZinc 2nd coat

104-29-13In progress

124-29-134-29-13

144-29-134-29-13

164-29-134-29-13

184-29-134-29-13

204-29-134-29-13

22In progress

24In progress

26In progress

28In progress

30In progress

32In progress

34In progress

36In progress

38In progress

40In progress

Painting Structure Steel – Suspender Bracket W-Line



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 150 **Date:** 30-Apr-2013 **Tuesday**

PP10 to PP46

1. Painters started painting 200HS on the suspender bracket and split collars this morning. Painters started painting at 1100 from pp10. Painters finished painting pp20 at 1430.
2. Painters then continued on interzinc 52 touch up from pp22 to pp40.

NMS

Status

CleaningZinc 1st coatZinc 2nd coat200 HS

104-26-134-30-13

124-22-134-22-134-27-134-30-13

144-22-134-23-134-27-134-30-13

164-22-134-23-134-27-134-30-13

184-22-134-23-134-27-134-30-13

204-23-134-23-134-27-134-30-13

224-23-134-23-13In progress

244-23-134-23-13In progress

264-23-134-23-13In progress

284-23-134-23-13In progress

304-23-134-24-13In progress

324-23-134-24-13In progress

344-24-134-24-13In progress

364-25-13In progress

384-25-13In progress

404-25-13In progress

444-25-13In progress

464-25-13In progress

Labor

(0700 to 1730 – 10 hours)

Sage Ray, Dan Felix, Nick Reed, Billy Gatewood, Genier Valdez, Ron Morgan, Manuel Barrios, Kenny Burman

Laraine's Hour – 1 hours OT - 0700 to 1700 (field 0930 to 1630)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 081 0-000-000.081 CLEAN AND PAINT CABLE SYSTEM

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Painter		LUIS PANYAQUA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		MANUEL BARRIOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		DAN FELIX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL GATEWOOD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Painter		BILL PADERATZ	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		CARLOS ESPARZA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		RAFAEL SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Painter		ALBERT SERRANO	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 **Inspector Name** Woo, Laraine **Diary #:** 150 **Date:** 30-Apr-2013 **Tuesday**

Painter		RICARDO MALAGON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		LEON CIRNEY	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON MORGAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		RICHARD SALCIDO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		BRANDON GAYA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		SAGE RAY	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		JORGE DIEGA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		DANIEL DURAN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		CHRIS MAZZA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RICARDO PERZILLA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ISAAC GALICIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		VICTOR RUIZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		HECTOR GUTIERREZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN CARLOS SALAZAR	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN HERNANDEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		JUAN JIMENEZ	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GENIER VALDEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		MARCO ODUNO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		KENNY BURMAN	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FERNANDEZ GONZALES	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		GARY MARTIN	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		ARTURO VALENCIA	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		NICK REED	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Painter		FRANCISCO SERRANO	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		EDILBERTO LEON	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Painter		RON BUBB	0.00	0.00	0.00	0.00	<input type="checkbox"/>