

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:09 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 812 Const Calendar Day: 331 Date: 01-May-2013 Wednesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Awal, Mohammad Approved Date: 17-Sep-13 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

tower Activites

ABF crews came to the site at 6:50 AM. Crews had to work on the erection tower , work on the footing temporary fender , work on the Electro Slag Weld repairs, & work on miscellaneous activities . They started at 7:00 AM.

Chris , Mike , & Reggie had to work on the Electro Slag Weld repairs on the shear plates top 2.5 meters .

Mike had to work on joint N . Face A . He had to grind , clean , heat , & weld .

Reggie had to work with mike & he had to work with the QA & QC in all areas .

Joe , Robert , Fritz , Andrew , & Jessie had to work with the crews & they had to UT & MT the welds . Check Joe 's report for the welders detailed activities .

Anthony , Augie , Casey , Jacob , Jonathon , Robert , & Ryan had to work on the façade working platforms at 28 , 33 , 38 , & 43 meters . Crews had to pull out of the site the hand rails , existing materials , tools , power , & air lines . They started at 7:20 AM.

In addition to that , crews had to prepare the platforms to be stripped & pulled out of the site . They had to remove some of the bolts at each connections , reroute the gas lines , hook the chain fall , & nylons . Crews were done at 12:00 PM.

In the afternoon , crews had to hook the North section of the platform to the crane , cut the South end plates , & pull it out of the site . They started at 1:30 PM.

Richard , Alex , Huang , & Mardonio had to work on miscellaneous activities on the barricade brackets at 77 meters . They had to fly the brackets to the site , lay out the holes , drill , tap the holes ., install , & snug the bolts . They started at 7:15 AM.

In addition to that , crews had to prepare the barricade frames to be delivered & flown to 65 & 77 locations , prepare for the lower brackets & frame for the lower locations at 18 , 23 , 28 , 33 , 38 , 43 , & 48 meters .

Pile driver crews had to work on the footing North fender . Richard Y , Carl , Jorge , Mike , Paul , & Richard H had to work on the North wall .

The tug boats had to mobilize the crane from the West side of the fender to the North side . They crane was on the North side at 800 AM.

After that , crews had to hook the spreader beam to the crane & to the 4 picking I beams . They were done at 9:00 AM. The cable on the crane was not working properly . Crews had to unhook the spreader



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name: Daouk, Sami

Diary #: 812

Date: 01-May-2013 Wednesday

beam from the picking beams & the crane . lower the boom to the adjacent barge & work on the cable . Crews were done at 12:00 PM.

In the afternoon , crews had to hook the spreader beam to the crane & the 4 picking beam on the top panel , cut the bolts , pull out of the side , & set on the barge . They started at 12:40 PM. Crews were done at 1:20 PM.

Then , crews had to unhook the spreader beam , & hook the 5 beams on the bottom panel , cut the connector plates between the picking beams & the pile assembly , fly , & set on the barge . They started at 1:20 PM. Crews were done at 2:30 PM.

In the office , I had to work on my report , I was done at 3:30 PM. Tai Lin had to cover the tower activities after 2:30 PM.

04-0120F4 Bid Item: 053 T-L04-ANE.053 Tower Lift 04 Walkway Grating and Access Tower NE Erect structural steel (b
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RICHARD CHOUINARD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JACOB MECHE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	OTH	NICOLAUS SHAFER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MARDONIO MARTINEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	Alex Blanco	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL JIMENEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Welder	APP	Reggie Humphry	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	JORGE LOPEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	PAUL CARROLL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	APP	RICHARD YAMBAO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Piledriver	JNM	CARL HESTLY	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Operator	JNM	JEFFREY KELLER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	HUA QIANG HUANG	8.00	2.00	0.00	10.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
1426	Marine, Barge, Crane Barge 1						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
2294	WELDER, 600 AMP						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>
*E0090562	TOWER CRANE						No	
		8.00	2.00	0.00	0.00			<input type="checkbox"/>