

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 6:36 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 325 Const Calendar Day: 331 Date: 01-May-2013 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 08:00 am 05:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition Not recorded

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Track progress of FWS mechanical piping installation. Track progress of CCC painting of ductile iron pipe. Misc MEP paperwork and write diaries.

**04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)**

F.W. SPENCER AND SON, INC

Diary:

Dispute

Bike Path Piping 126 0-000-000.126

Jim Perry and Dave Law spent the shift working on the 4" CA line along the bike path. Narciso Biagi assisted for approximately 4 hours.



I was informed by Dave Law that Tolco would be delivering the PS-3s pipe support clamps to the site on May 6th.

04-0120F4 Bid Item: 126 0-000-000.126 COMPRESS AIR (4 NPS)

AMERICAN BRIDGE/FLUOR, A JV

Diary:

Dispute

Mechanical Piping 126 0-000-000.126

Bill Shedd, in an email of 5/1/2013 approved the use of the SAS bridge's permanent CA line for construction air for the operation of the Contractor's air tools.

**CCO-045 Bid Item: 002 0-IPP-EFA.045 Installation & Handling of Painted Pipe FA**

CERTIFIED COATINGS COMPANY

Diary:

Dispute

DIP Painting 002 0-IPP-EFA.045

Rubin Soto and Rafael Serrano spent 10 hours blasting and applying a prime coat of Wasser Miozinc to 7 sections of new DIP with thrust collars attached for placement at the PS-12 locations. (8 hours straight time, 2 hours at time and a half.)



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Feather, Bernard Diary #: 325 Date: 01-May-2013 Wednesday

CCO-187 Bid Item: 001 0-MSI-EFA.187 MEP/Structural Interferences
F.W. SPENCER AND SON, INC

Diary:

Dispute

Tower Piping 001 0-MSI-EFA.187

Rick Kiikvee and Tim Esquivel spent approximately 3 hours at elevation 143M installing utility outlets on the 3" CA line and the 2" DW line per the directions given in the response to RFI 3273.



Naciso Biagi spent approximately 4 hours modifying the PS-14 at the 2 1/2" DW diversions around the bike path emergency egress gates per the direction given in the response to RFI 3327R00.